

# MODIFICATION OF CONTRACT



1. Modification No.: 002
2. Effective Date: December 8, 2011
3. Modification Name: Revisions to project fencing
4. Project: TRLIA Phase 4, Yuba River South Levee, Upper Yuba Levee Improvement Project (PLM 2.2 to 6.1/STA 102+00 to 303+59)
5. Contract No.: PH4-2010-01

RECEIVED

FEB 03 2012

6. Contractor: Magnus Pacific  
Attn: Sean Rhoads  
3001 Lava Ridge Court, Suite 240  
Roseville, CA 95661

7. Administered By: HDR, Inc  
Attn: Blake Johnson  
2365 Iron Point Road  
Folsom, CA 95630-8709

TRLIA

**8. Pursuant to:**

Field instruction pursuant to Section 9 of the General Specifications to order corrections, alternations, additions, modifications, deletions, or other changes as required.  
*Field Instruction No. 5*

**9. Description of Modification:**

Magnus Pacific was directed to perform additional work in association with the above noted Project. These items of work are not a part of the current contract and were coordinated with TRLIA, Doug Handen, and HDR. The descriptions and costs associated with these items of work are as follows:

Work Description

Costs

**ITEM 2.1 - Addition of fencing and pipe gates (FI No. 5)**


Description	Quantity	Unit	Unit Cost	Total
Pipe Gates	1	LS	\$3,400	\$3,400
Permanent Fencing (Deletion)	2,235	LF	\$3.60	(\$8,046)
Additional Clear and Grub	1	LS	\$7,978.44	\$7,978.44
6-ft Tall Chain Link Fence	2,122	LF	\$23.75	\$50,396.70
Pipe Rail Fencing	2,783	LF	\$38.14	\$106,145.46
Steel Frame Gates	2	EA	\$4,683.23	\$9,366.46
			<b>Subtotal</b>	<b>\$169,241.06</b>

**Summary and Reason for Modification:** As requested by RD784, barb wire fencing was replaced with pipe rail fencing along portions of the landside of the levee. Additional clearing, grubbing, and fencing was added to the contract after the acquisition of O&M corridors along the landside of the levee from approximate station 116+00 to station 127+00. This work was coordinated with TRLIA, RD784, and Larry Dacus at MBK Engineers.

# MODIFICATION OF CONTRACT


## 10. Concurrence:

The adjustment set forth hereinabove shall be final and complete adjustment for costs and/or time required as a result of the "CHANGES IN SERVICES" defined in Item 9.

  
\_\_\_\_\_  
OWNER'S REPRESENTATIVE      12/8/11  
DATE

NAME & TITLE OF SIGNER  
MR. BLAKE JOHNSON  
HDR, INC


**HDR**

  
\_\_\_\_\_  
CONTRACTOR'S REPRESENTATIVE      12/5/11  
DATE

NAME & TITLE OF SIGNER  
MR. SEAN RHOADS  
MAGNUS PACIFIC

## 11. Authorization:

Three Rivers Levee Improvement Authority (TRLIA) hereby grants Authorization to Proceed with this "Contract Modification". The Contract is hereby modified and the Agreement adjusted IAW Item 8.

  
\_\_\_\_\_  
Mr. Doug Handen      2/2/12  
TRLIA Construction Manager      Date

  
\_\_\_\_\_  
Mr. Paul Brummer      2-3-2012  
TRLIA Executive Director      Date

—————NOTHING FOLLOWS—————