

MODIFICATION OF CONTRACT



1. **Modification No.:** 006
2. **Effective Date:** 2 October 2008
3. **Modification Name:** Seepage Berm, Station 624+25 to 628+70
4. **Project:** Phase IV Feather River Levee Repair Project – Segment 3
5. **Contract No.:** PH4-2007/08-01
6. **Contractor:** Nordic Industries, Inc.
Attn: Ray Bertelsen
1437 Furneau Road
Olivehurst, CA 95961
7. **Administered By:** GEI Consultants
Attn: Don T. Kurosaka
2595 Feather River Blvd.
Marysville, CA 95901

8. Pursuant to:

- ___ Field Instruction IAW Section 004-4-5, issued to add, delete, modify or reject work.
Refer Field Directive #:
- XX Change Directive IAW Section 009-9-2, Issued to order corrections, alterations, additions modifications, deletions or other changes to the work
- ___ Construction Incentive Change proposal (CICP)
- ___ Compensable Unavoidable Delays as defined in Section 7-12.02, "Unavoidable Delays"

9. Description of Modification:

Nordic Industries has been directed to construct a seepage berm between Station 624+25 and 628+70 in association with the Project. This seepage berm was not a part of the original contract and was found to be necessary after the original contract had commenced. This work has been coordinated with Doug Handen and GEI Consultants. The description and cost of the items of work associated with the seepage berm are as follows:

	Quantity	Unit Cost	Total
Mobilization	Lump Sum	\$20,000	\$20,000
Clear and Grub	Lump Sum	\$5,000	\$5,000
Stripping	950 CY	\$15.06	\$14,307
Geotextile	9000 SY	\$5.00	\$45,000
Filter Sand	1240 CY	\$36.00	\$44,640
Gravel	2200 CY	\$34.00	\$74,800
Type 2 Fill	6200 CY	\$20.90	\$129,580
			\$333,327


Please note that the quantities shown are estimated and may be subject to change. The unit costs shown are final. The total amount of this Contract Modification is \$333,327, with no adjustment in contract time.

Contractor's written agreement of this Contract Change Order, Field Instruction or other written directive will constitute his final and binding agreement to the provisions of the Contract change order, Field Directive or other written directive and waiver of all claims in connection therewith, weather direct or consequential in nature, including those of any Subcontractor or Suppliers.

MODIFICATION OF CONTRACT

10. Concurrence:

The adjustment set forth hereinabove shall be final and complete adjustment for costs and/or time required as a result of the "CHANGES IN SERVICES" defined in Item 9.

 10/2/2008

OWNER'S REPRESENTATIVE DATE

NAME & TITLE OF SIGNER
MR. DON T. KUROSAKA
SITE MANAGER
GEI CONSULTANTS, INC.




 10/2/08

CONTRACTOR'S REPRESENTATIVE DATE

NAME & TITLE OF SIGNER
MR. RAY BERTTELSEN
NORDIC INDUSTRIES, INC.

11. Authorization:

Three Rivers Levee Improvement Authority (TRILA) hereby grants Authorization to Proceed with this "Contract Modification". The Contract is hereby modified and the Agreement adjusted IAW Item 8.

 10/10/08

Mr. Doug Handen Date
TRILA Construction Manager

 10-27-08

Mr. Paul Brunner Date
TRILA Executive Director

—————NOTHING FOLLOWS—————