

# MODIFICATION OF CONTRACT

1. **Modification No.:** 007

(Segment 1, Change Order No. 3)



2. **Effective Date:** 18 December 2008

3. **Modification Name:** Segment 1: Crack Investigation/Cover, Remove Unknown Pipe, and Repair Plumas Mutual Pipe Connection.

4. **Project:** Phase IV Feather River Levee Repair Project – Segment 1

5. **Contract No.:** PH4-2007/08-01

6. **Contractor:** Nordic Industries, Inc. 7. **Administered By:** GEI Consultants  
Attn: Ray Bertelsen Attn: Don T. Kurosaka  
1437 Furneau Road 2595 Feather River Blvd.  
Olivehurst, CA 95961 Marysville, CA 95901

8. **Pursuant to:**

- Field Instruction IAW Section 004-4-5, issued to add, delete, modify or reject work.  
Refer Field Directive #: \_\_\_\_\_
- Change Directive IAW Section 009-9-2, Issued to order corrections, alterations, additions modifications, deletions or other changes to the work
- Construction Incentive Change proposal (CICP)
- Compensable Unavoidable Delays as defined in Section 7-12.02, "Unavoidable Delays"

9. **Description of Modification:**

Nordic Industries was directed to construct the following items of work in Segment 1: Crack Investigation/Cover, Remove Unknown Pipe, and Repair Plumas Mutual Pipe Connection. This work was issued by GEI Consultants as Project Engineer has been coordinated with Doug Handen. The description and cost of the items of work associated with this work is as follows:

Description	Quantity	Cost	Total
Landside crack Station 220 to 226: Investigation and visquine cover	Lump Sum	\$55,923.53	\$55,923.53
Remove unknown pipe at Station 220+60	Lump Sum	\$1,096.39	\$1,096.39
Repair leak/connection at Plumas Mutual distribution box	Lump Sum	\$4,292.78	\$4,292.78

\$61,312.70

The total amount of this Contract Modification is \$61,312.70, with no adjustment in contract time.


Contractor's written agreement of this Contract Change Order, Field Instruction or other written directive will constitute his final and binding agreement to the provisions of the Contract change order, Field Directive or other written directive and waiver of all claims in connection therewith, weather direct or consequential in nature, including those of any Subcontractor or Suppliers.

# MODIFICATION OF CONTRACT

Contractor's written agreement of this Contract Change Order, Field Instruction or other written directive will constitute his final and binding agreement to the provisions of the Contract change order, Field Directive or other written directive and waiver of all claims in connection therewith, weather direct or consequential in nature, including those of any Subcontractor or Suppliers.

## 10. Concurrence:

The adjustment set forth hereinabove shall be final and complete adjustment for costs and/or time required as a result of the "Changes in Services" defined in Item 9.

 12/18/2008

\_\_\_\_\_  
Owner's Representative      Date

Name & Title Of Signer  
Mr. Don T. Kurosaka  
Site Manager  
GEI Consultants, Inc.



 12/22/08

\_\_\_\_\_  
Contractor's Representative      Date


Name & Title Of Signer  
Mr. Ray Bertelsen  
Nordic Industries, Inc.

## 11. Authorization:

Three Rivers Levee Improvement Authority (TRILA) hereby grants Authorization to Proceed with this "Contract Modification". The Contract is hereby modified and the Agreement adjusted IAW Item 8.

 1/5/09

\_\_\_\_\_  
Mr. Doug Handen      Date  
TRILA Construction Manager

 1-28-09

\_\_\_\_\_  
Mr. Paul Brunner      Date  
TRILA Executive Director

-----NOTHING FOLLOWS-----