

Change Order


River Partners
 580 Vallombrosa Ave.
 Chico, CA 95926
 530-894-5401


Original contract date: 7-15-10

Date: 12/29/2011
 Owner: Three Rivers Levee Improvement Authority
 Contractor: River Partners
 Project name: Feather River Setback Mitigation & Planting
 Change order number: 3

1. Two additional years of routine maintenance including weed control activities such as mowing and herbicide application, as well as timely irrigation events.	
2. Annual monitoring and reporting of the entire project area in accordance with USFWS guidelines.	
3. At the end of the 2nd year, River Partners will work with TRLIA to seek early acceptance of the mitigation area based on success (vegetation establishment and VELB observances) and 5 years of continuous monitoring and maintenance.	
*Two additional years of routine maintenance covers the time period from December 2011 to December 2013	\$ 42,123.00

The original contract sum was: \$ 1,199,747.00
 Net amount of previous change orders: \$ 81,768.80
 Total original contract amount plus or minus net change orders: \$ 1,281,515.80
 Total amount of this change order: \$ 42,123.00
 The new contract amount including this change order will be: \$ 1,323,638.80
 The contract time will be changed by the following number of days: (0) Days

Contractor:
 John Carlton, President, River Partners
 Contractor's Representative
 580 Vallombrosa Ave.
 Address
 Chico, CA 95926
 City, State, Zip
 2/3/12
 Date
 Signature 

Owner:
 Paul Brunner, Executive Director, TRLIA
 Name
 1114 Yuba Street
 Address
 Marysville, CA 95901
 City, State, Zip
 2-10-2012
 Date
 Signature 

Feather River Setback Mitigation Project
Change Order #3
Scope of Work

To date, River Partners has installed for TRLIA 8,000 blue elderberry (*Sambucus mexicana*) and associate plants as per the U.S. Fish and Wildlife Service's *Conservation Guidelines for the Valley Elderberry Longhorn Beetle* at the Feather River Elderberry Mitigation Area. In October 2011, approximately 550 of these associate plantings, which represent 7% of the total plantings, were installed within six acres on the northern portion of the project area to fulfill TRLIA's mitigation requirements. The transplant and restoration measures completed by TRLIA meet and exceed mitigation requirements set forth by the Service. Survivorship of the associate plantings is currently at 83% which is well above the 60% requirement. Moreover, River Partners staff has documented three Valley Elderberry Longhorn Beetles, as well as several new exit holes, during shrub monitoring within the first three years of the project.

To assist TRLIA in building upon their successes and meet their mitigation obligations, River Partners proposes the following:

- Two additional years of routine maintenance including weed control activities such as mowing and herbicide application, as well as timely irrigation events would greatly increase the survivorship, stature, and sustainability of the recent plantings.
- Annual monitoring and reporting of the entire project area in accordance with USFWS guidelines. At the end of the 2nd year, River Partners will work with TRLIA to seek early acceptance of the mitigation area based on success (vegetation establishment and VELB observations) and 5 years of continuous monitoring and maintenance.