

Change Order

River Partners

580 Vallombrosa Ave.

Chico, CA 95926

530-894-5401

Date: 2/25/2011

Owner: Three Rivers Levee Improvement Authority

Contractor: River Partners

Project name: Feather River Setback Mitigation & Planting

Change order number: 1

Original contract date: 7-15-10

| | |
|---|--------------|
| 1. Plant maintenance for 3,647 plants owned by TRLLA at \$.15 /plant/month for the period of July 2010 thru May 2011. (\$.15 X 3,647 X 11) | \$ 6,017.55 |
| 1.a. Plant maintenance for 3,045 plants owned by RP held for Buffer Planting at \$.15 /plant/month for the period of November 2010 thru May 2011. (\$.15 X 3,045 X 7) | \$ 3,197.25 |
| 2. Cold storage for cuttings taken February 2011 and stored until May 2011 planting. this includes packing, transporting from field and back, and inspection. (\$200/month X 4 months) | \$ 800.00 |
| 3. River Partners was required to change well locations, this change in location required a pump test (\$3,000) to determine well production / capacity. | \$ 3,953.00 |
| 4. Additional mobilizations / remobilization for Ground Prep, Irrigation installation, Labeling, and Planting associated with the wind wave buffer strip. | \$ 9,593.00 |
| Cuttings are being held for approximately 4 months prior to planting; in River Partners' expertise extended cold storage of cuttings results in less vigorous plant material and a lower survivorship. In order to adapt to permitting delays this modification to the planting plan is necessary, but may result in higher than expected (bid) cutting mortality. River Partners requests to set aside \$12,000 for replanting cuttings that are lost due to the extended stay in cold storage. Once RP performs an initial survivorship survey it will be possible to determine if these cuttings are lost. In the event that the census indicates a loss in cuttings we will need these dollars to harvest, and replant the dead cuttings. | \$ 12,000.00 |
| All of the above changes are the result of efficiencies lost due to delays that necessitated a phased implementation of the Feather River Setback Mitigation Planting. | |

The original contract sum was:

\$ 1,199,747.00

Net amount of previous change orders:

0

Total original contract amount plus or minus net change orders:

\$ 1,199,747.00

Total amount of this change order:

\$ 35,560.80

The new contract amount including this change order will be:

\$ 1,235,307.80

The contract time will be changed by the following number of days:

(0) Days

Contractor:

John Carlton, President, River Partners

Contractor's Representative

580 Vallombrosa Ave

Address

Chico, CA 95926

City, State, Zip

2/25/2011

Date

Signature *John Carlton*

Owner:

Paul Brunner, Executive Director, TRLLA

Name

1114 Yuba Street

Address

Marysville, CA 95901

City, State, Zip

June 7, 2011

Date

Signature *Paul Brunner*