

# MODIFICATION OF CONTRACT



1. Modification No.: 003      2. Effective Date: 02 February 2009
3. Modification Name: Storm/Rain Related Work, Environmental-Related Work, Resolution of Contractor Claims, Property-Owner Work and Miscellaneous Work
4. Project: Phase IV Feather River Levee Repair Project – Segment 2
5. Contract No.: PH4-2007/08-02

6. Contractor: Teichert Construction      7. Administered By: GEI Consultants  
 Attn: Eric Stannard      Attn: Don T. Kurosaka  
 24207 Country Road 100A      2595 Feather River Blvd.  
 Davis, CA 95617-1890      Marysville, CA 95901

**8. Pursuant to:**

- \_\_\_ Field Instruction IAW Section 004-4-5, issued to add, delete, modify or reject work. Refer Field Directive #: \_\_\_\_\_
- XX Change Directive IAW Section 009-9-2, Issued to order corrections, alterations, additions modifications, deletions or other changes to the work
- \_\_\_ Construction Incentive Change proposal (CICP)
- \_\_\_ Compensable Unavoidable Delays as defined in Section 7-12.02, "Unavoidable Delays"

**9. Description of Modification:**

Teichert Construction (Teichert) has been directed to perform contract work or additional work in association with the Project. These items are not a part of the current contract and have been coordinated with Doug Handen and GEI Consultants. The description and cost of these items are as follows:

<u>Work Description</u>	<u>Costs</u>
<b>Resolution of Contractor Claims</b>	
Lost burl salvage	\$105,000.00
Cutoff Wall Delay	<u>\$36,000.00</u>
	<b>\$141,000.00</b>
<b>Storm/Rain Related Work</b>	
Linda staging area cleanup/ winter access for Pump Station No. 3	\$26,463.30
Site dewatering activities	\$17,144.25
Remove saturated material @ station 118+00 to 136+00	<u>\$15,676.00</u>
	<b>\$59,283.55</b>
<b>Orchard Knock Downs</b>	
Knock down 234 acres of trees north of Naumes property	\$48,651.34
Knock down trees between existing Feather River levee & Naumes borrow	<u>\$20,168.00</u>
	<b>\$68,819.34</b>
<b>Environmental-Related Work</b>	
Relocate elderberry bushes	\$12,192.00
Remove & replace silt fence on Anderson, Foster & Platter properties	\$9,782.70
South tie-in area cultural resources survey, move trees, and temporary fencing	<u>\$8,165.00</u>
	<b>\$30,139.70</b>
<b>Property-Owner Work</b>	
Cumming's (Rice Property) fill in excess of 6"	\$3,000.00
Hawes property right of entry	<u>\$10,500.00</u>
	<b>\$13,500.00</b>

# MODIFICATION OF CONTRACT

## Miscellaneous Work

Asbestos abatement @ south tie-in & Anderson Ave house	\$5,300.93
Maximum Engineering additional mobilization & clearing	\$14,175.00
Demo pool on Miller property & concrete slab on Naumes	<u>\$7,475.00</u>
	<b>\$26,950.93</b>


**Total** **\$339,693.52**

The total amount of this Contract Modification is \$339,693.52, with no adjustment in contract time.

Contractor's written agreement of this Contract Change Order, Field Instruction or other written directive will constitute his final and binding agreement to the provisions of the Contract change order, Field Directive or other written directive and waiver of all claims in connection therewith, weather direct or consequential in nature, including those of any Subcontractor or Suppliers.


## 10. Concurrence:

The adjustment set forth hereinabove shall be final and complete adjustment for costs and/or time required as a result of the "CHANGES IN SERVICES" defined in Item 9.

  
OWNER'S REPRESENTATIVE DATE 3.12.09

NAME & TITLE OF SIGNER  
MR. DON T. KUROSAKA  
SITE MANAGER  
GEI CONSULTANTS, INC.





  
CONTRACTOR'S REPRESENTATIVE DATE 3/12/09

NAME & TITLE OF SIGNER  
MR. ERIC STANNARD  
TEICHERT CONSTRUCTION

## 11. Authorization:

Three Rivers Levee Improvement Authority (TRILA) hereby grants Authorization to Proceed with this "Contract Modification". The Contract is hereby modified and the Agreement adjusted IAW Item 8.

  
Mr. Doug Handen Date 3/18/09  
TRILA Construction Manager

  
Mr. Paul Brunner Date  
TRILA Executive Director

-----NOTHING FOLLOWS-----