


MODIFICATION OF CONTRACT



1. **Modification No.:** 006 2. **Effective Date:** 19 January 2010
3. **Modification Name:** Environmental-Related Work,
Property-Owner Work, Pump Station No. 3 Work & Slurry Wall Acceleration
4. **Project:** Phase IV Feather River Levee Repair Project – Segment 2
5. **Contract No.:** PH4-2007/08-02

1300851
RECEIVED

6. **Contractor:** Teichert Construction
Attn: Eric Stannard
24207 Country Road 100A
Davis, CA 95617-1890

7. **Administered By:** GEI Consultants
Attn: Don T. Kurosaka
2595 Feather River Blvd.
Marysville, CA 95901

APR 12 2010

TRLIA

8. Pursuant to:

- ___ Field Instruction IAW Section 004-4-5, issued to add, delete, modify or reject work.
Refer Field Directive #: _____
- XX Change Directive IAW Section 009-9-2, Issued to order corrections, alterations, additions
modifications, deletions or other changes to the work
- ___ Construction Incentive Change proposal (CICP)
- ___ Compensable Unavoidable Delays as defined in Section 7-12.02, "Unavoidable Delays"

9. Description of Modification:

Teichert Construction (Teichert) was directed to perform additional work in association with the Project. These items are not a part of the current contract and were coordinated with Doug Handen and GEI Consultants. The description and cost of these items are as follows:

Work Description

Costs

Environmental-Related Work

| | |
|---|---------------------|
| Floodplain Swale Clear & Grub with Elderberry Relocation | \$105,549.30 |
| Remove & replace ESA fence at Foster property and Murphy Road | \$15,339.59 |
| Elderberry Support for River Partners | \$5,532.48 |
| Naumes Property Contaminated Soil Removal | <u>\$15,338.40</u> |
| | \$141,759.77 |

Property-Owner Work

| | |
|--|--------------------|
| Ella Basin Type B Seeding, Straw & Tack Slopes | \$17,279.00 |
| Survey & Construct Orchard Road on Naumes Property | \$20,622.36 |
| Platter/JTS Borrow Weed Abatement | \$9,660.42 |
| Country Club Road Maintenance | <u>\$3,525.89</u> |
| | \$51,087.67 |

Pump Station No. 3 Work

| | |
|---|--------------------|
| Waterproof Exterior Masonry at MCC & Generator Security | \$4,149.60 |
| Pump No. 5 Low-level Cutoff | \$2,975.70 |
| Outfall Structure Handrail | <u>\$9,495.00</u> |
| | \$16,620.30 |

Slurry Wall Acceleration

\$31,500.00

Total

\$240,967.74

MODIFICATION OF CONTRACT

The total amount of this Contract Modification is \$240,967.74, with no adjustment in contract time.

Contractor's written agreement of this Contract Change Order, Field Instruction or other written directive will constitute his final and binding agreement to the provisions of the Contract change order, Field Directive or other written directive and waiver of all claims in connection therewith, whether direct or consequential in nature, including those of any Subcontractor or Suppliers.

10. Concurrence:

The adjustment set forth hereinabove shall be final and complete adjustment for costs and/or time required as a result of the "CHANGES IN SERVICES" defined in Item 9.


OWNER'S REPRESENTATIVE DATE

NAME & TITLE OF SIGNER
MR. DON T. KUROSAKA
SITE MANAGER
GEI CONSULTANTS, INC.






CONTRACTOR'S REPRESENTATIVE DATE

NAME & TITLE OF SIGNER
MR. ERIC STANNARD
TEICHERT CONSTRUCTION

11. Authorization:

Three Rivers Levee Improvement Authority (TRILA) hereby grants Authorization to Proceed with this "Contract Modification". The Contract is hereby modified and the Agreement adjusted IAW Item 8.


Mr. Doug Handen Date
TRILA Construction Manager


Mr. Paul Brunner Date
TRILA Executive Director

-----NOTHING FOLLOWS-----